| Sl No. | Item | Quantity As Per BOQ | Required No's of tests | Actual No's of tests | Tests |
|---|---|---|---|---|---|
| 9 | DBM | 1884.74 Cum | | | |
| | Quality Binder | | 1 | 1 | - |
| | Aggregate Impact Value | | 2 | 2 | - |
| | Shape Test | | 4 | 4 | - |
| | Specific gravity | | 1 | 1 | - |
| | Stability Of Mix | | 4 | 4 | - |
| | Gradation | | 1 | 1 | - |
| | Bitumin Content | | 4 | 4 | - |
| 10 | BC | 1507.79 Cum | | | |
| | Quality Binder | | 1 | 1 | - |
| | Aggregate Impact Value | | 2 | 4 | - |
| | Shape Test | | 4 | 4 | - |
| | Specific gravity | | 1 | 1 | - |
| | Stability Of Mix | | 4 | 4 | - |
| | Gradation | | 2 | 2 | - |
| | Bitumin Content | | 4 | 4 | - |

Cubes

| | |
|---|---|
| 0-5 $m^3$ | 1set |
| 6-15 $m^3$ | 2set |
| 16-30 $m^3$ | 3set |
| 31-50 $m^3$ | 4 set |

SAPIENCE CONSULTANTS

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bangalore Mahanagara Palike

Scanned with CamScanner

# QC-ABSTRACT

**Name of Work:- : Compreshensive development of roads and drains in Muthyalanagara, LC-4A, Mohankumarnagara, Sundar nagara and surrounding areas in ward no-17 under PACKAGE-2019-20 RRN-DIV-(09)**

| Sl No. | Item | Quantity As Per BOQ | Required No's of tests | Actual No's of tests | Tests |
|---|---|---|---|---|---|
| 1 | PCC 1:3:6 | 116.16 Cum | 1 | 1 | Cement |
| | | | | | Sand, Aggregates |
| 2 | CC Block | 3647.56Sqm | 1 | 1 | – |
| 3 | Kerb Stone | 2156 No's | 1 | 1 | Compressive strength |
| 4 | Steel | 13.68 Tonnr | 1 | 1 | – |
| 5 | M20 | 285.12Cum | 9 | 9 | Concrete Cube Compressive strength |
| 6 | M15 | 2234.87Cum | 8 | 8 | Concrete Cube Compressive strength |
| 7 | GSB | 853.99 Cum | | | |
| | Gradation | - | 3 | 3 | - |
| 8 | WMM | 1309.45 Cum | | | |
| | Gradation | - | 7 | 7 | - |
| | AIV | - | 2 | 2 | - |
| | Shape test | - | 3 | 3 | - |
| | Attenberg limit | - | 7 | 7 | - |

Scanned with CamScanner